

Grantee: Washington

Grant: B-11-DN-53-0001

April 1, 2015 thru June 30, 2015 Performance Report



Grant Number:

B-11-DN-53-0001

Obligation Date:**Award Date:****Grantee Name:**

Washington

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$5,000,000.00

Grant Status:

Active

QPR Contact:

Genny Matteson

LOCCS Authorized Amount:

\$5,000,000.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$5,000,000.00

Disasters:**Declaration Number**

NSP

Narratives**Summary of Distribution and Uses of NSP Funds:**

Washington State Department of Commerce (Commerce) was allocated \$5,000,000 in the third round of federal funding of the Neighborhood Stabilization Program to establish and implement the NSP3 in Washington State.

On February 25, 2011, Commerce submitted a first NSP3 Action Plan Amendment that described the Request for Proposal (RFP) process that Commerce was going to follow to fund projects targeted in the areas of greatest need in Washington State. After undergoing a public comment period, the first NSP3 Action Plan Amendment was finalized by Commerce and approved by HUD on March 9, 2011. The NSP3 grant agreement was executed between HUD and Commerce on the same day.

Following the project selection process described in the first NSP3 Action Plan Amendment, Commerce prepared a second NSP3 Action Plan Amendment. The second NSP3 Action Plan Amendment describes the outcomes of the RFP process and the projects that Commerce selected for NSP3 funding and their anticipated results. Commerce will grant the NSP3 funds to four sub-recipient local jurisdictions to recover and redevelop abandoned and/or foreclosed properties in four target areas in Washington State, as follows:

1. City of Federal Way: \$1,693,000 for the Westway Neighborhood Housing Project. City of Federal Way will acquire, rehabilitate, and sell 14 foreclosed and vacant properties to low-income persons/households. Approximately 30% of the NSP3 funds will be used to benefit households earning 50% or less of the area median income.
 2. City of Lakewood: \$640,000 for the Tillicum Low-Income Housing Project. City of Lakewood will acquire 11 foreclosed and vacant properties in order to rehabilitate or rebuild them. All 11 units will be sold to households earning 50% or less of the area median income.
 3. Snohomish County: \$1,102,500 for the Park Place Townhome Rentals Project. Snohomish County will acquire 14 newly constructed, vacant, and bank-owned homes. All 14 units will be rented to households earning 50% or less of the area median income.
 4. City of Spokane: \$1,400,000 for the IERR East Sprague Avenue Rentals Project. City of Spokane will build 37 new affordable rental housing units on a vacant lot in a neighborhood heavily impacted by foreclosures. 34 units will be rented to households earning 50% or less of the area median income. The other 3 units will be rented to households earning 60% or less of the area median income.
- The average HUD foreclosure need score for the four target areas is 13.25. The projects will recover a total of 76 housing units, of which 64 will be rented or sold to households/individuals earning 50% or less of the area median income (set-aside activities).

How Fund Use Addresses Market Conditions:

As described in Commerce's first NSP3 Action Plan Amendment dated February 25, 2011, and approved by HUD on March 9, 2011, Commerce published an RFP to solicit and select projects on a competitive basis. The RFP was sent to all NSP1 sub-recipients and published on Commerce's website on February 28, 2011. The RFP solicited high-impact, site-specific projects located in areas designated by HUD as being the areas with the greatest needs in our state.

By April 14, 2011, Commerce had received 12 proposals requesting a total of \$12,720,500 in NSP3 funding. Proposals were evaluated by giving preference to projects that:

- addressed areas of greatest need in the state;
- demonstrated readiness to proceed, with a clear plan to spend 50% of the NSP3 funds by March 2013 and 100% of the NSP3 funds by March 2014 (24 months and 36 months from HUD's grant execution date, respectively);
- leveraged other funds by demonstrating partnerships and local commitment;
- generated or recovered more housing units;
- generated or recovered more rental housing units; and



- encouraged vicinity hiring.

Market conditions data was obtained from HUD's "Neighborhood Stabilization Program Data" online tool by each of the applying jurisdictions and from the U.S. Census Bureau and the State of Washington's Office of Financial Management. During the project selection process, this data was used by Commerce to develop a statewide strategy to best utilize the NSP3 funds.

Ensuring Continued Affordability:

Continued affordability will be ensured through deed restrictions, covenants running with the land, or other mechanisms approved by HUD, in accordance with the requirements of 24 CFR 92.252 for rental units and 24 CFR 92.254 for owner-occupied units.

Definition of Blighted Structure:

A structure is blighted when it exhibits objectively determinable signs of deterioration sufficient to constitute a threat to human health, safety, and public welfare in context of local laws and in accordance with the laws of the State of Washington. When encountering blighted properties, the NSP3 sub-recipients must comply with the definitions and requirements of RCW 35.80A.010 - Condemnation of Blighted Property, and RCW 35.80 Unfit Dwellings, Buildings and Structures.

Definition of Affordable Rents:

The state NSP3 will adopt the HOME definitions of affordable rent and affordability period stipulated in 24 CFR 92.252(a), (c) and (f) adjusted for the Neighborhood Stabilization Program's 50 percent and 120 percent target populations.

Housing Rehabilitation/New Construction Standards:

Rehabilitation or Redevelopment of existing housing and/or the provision of new housing will comply with the minimum housing quality standards for Section 8 housing as defined in 24 CFR 982.401. Rehabilitation and/or redevelopment activities of foreclosed, abandoned, or vacant properties must meet applicable laws, codes, and other requirements relating to housing safety, quality, and habitability. All projects requiring substantial rehabilitation or new housing construction will be designed to meet the standard for Energy Star Qualified New Homes. For rehabilitation that is not substantial, the NSP3 sub-recipients must meet those standards to the extent applicable to the rehabilitation work undertaken.

Vicinity Hiring:

Each of the four NSP3 sub-recipients, where applicable and to the maximum extent feasible, will make an effort to provide for the hiring of employees who reside in the project's vicinity or contract with businesses that are owned and operated by persons residing in the project's vicinity.

Procedures for Preferences for Affordable Rental Dev.:

During the RFP process described above, all proposals received by Commerce went through a review process involving a series of project evaluation criteria. One of these criteria was affordable rental development activities as being the scope of the project. Projects undertaking affordable rental development activities received a higher score on this category than projects that involved home-ownership activities. As a result, two of the awarded projects will exclusively create new affordable rental developments, for a total of 51 new rental housing units.

Grantee Contact Information:

CORINA GRIGORAS
NSP3 Program Manager
Washington State Department of Commerce
1011 Plum Street S.E., PO Box 42525
Olympia, Washington 98504-2525
(360)725-3092
Corina.Grigoras@commerce.wa.gov

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$11,998,100.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$5,000,000.00
Program Funds Drawdown	\$0.00	\$5,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,000,000.00
Match Contributed	\$0.00	\$2,400,000.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$2,400,000.00
Limit on Public Services	\$750,000.00	\$0.00
Limit on Admin/Planning	\$500,000.00	\$279,563.24
Limit on State Admin	\$0.00	\$279,563.24

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$500,000.00	\$279,563.24

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$1,250,000.00	\$4,025,589.03

Overall Progress Narrative:

The State of Washington's NSP3 program has made great progress. All NSP3 grant funds (\$5,000,000) were expended by HUD's March 8, 2014 expenditure deadline.

Washington State funded four NSP3 projects in the following communities: the cities of Federal Way, Lakewood and Spokane, and Snohomish County. These projects are complete and have met a national objective. The NSP3 sub-recipients have recovered a total of 72 housing units and have rented or sold them to income eligible households (LMMH). Of these 72 units, 68 of them (or 94 percent) will benefit low income households (<50% MHI).

In the City of Federal Way, ten houses have been acquired, rehabilitated by Habitat for Humanity and sold to ten low income families. Federal Way's NSP3 project is in the process of being monitored and then will be closed.

In the City of Lakewood, six blighted properties were acquired and the blight was cleaned up. The properties were combined and then subdivided into 11 lots. Eleven houses were built on these 11 lots by Habitat for Humanity and sold to 11 income eligible families. Lakewood's NSP3 project is in the process of being monitored and then will be closed.

In Snohomish County, 14 apartments in a newly constructed foreclosed apartment building are being rented to very low income households. Snohomish County's NSP3 project is complete and they have met their national objective. Their NSP3 project has been monitored and is ready to be closed.

Finally, the City of Spokane, in conjunction with Spokane County and the local nonprofit - Inland Empire Residential Resources (IERR) has completed the construction of a new multi-use facility which will include 37 affordable rental units – 34 of which have been rented to low income households. IERR has rented all of the 37 units. Spokane's NSP3 project is ready for final monitoring and then to be closed.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
11-67400-000, Department of Commerce	\$0.00	\$202,332.20	\$202,332.20
11-67400-001, Federal Way - Westway Neighborhood	\$0.00	\$1,649,549.85	\$1,649,549.85
11-67400-002, Lakewood - Tillicum Low-Income Housing	\$0.00	\$722,887.48	\$722,887.48
11-67400-003, Snohomish County - Park Place Townhome	\$0.00	\$1,064,559.66	\$1,064,559.66
11-67400-004, Spokane - IERR East Sprague Rentals	\$0.00	\$1,360,670.81	\$1,360,670.81
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



Activities

Project # / Title: 11-67400-001 / Federal Way - Westway Neighborhood

Grantee Activity Number: 001-03 Federal Way

Activity Title: LMMI - Acquisition & rehabilitation 9 units

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

11-67400-001

Projected Start Date:

08/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Federal Way - Westway Neighborhood Housing

Projected End Date:

03/08/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Federal Way

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$584,847.73

Total Budget

\$0.00

\$584,847.73

Total Obligated

\$0.00

\$449,123.70

Total Funds Drawdown

\$0.00

\$584,847.73

Program Funds Drawdown

\$0.00

\$584,847.73

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$449,123.70

 City of Federal Way

\$0.00

\$449,123.70

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquire and rehabilitate 3 foreclosed and vacant properties for the purpose of reselling them to LMMI households.

Location Description:

Westway neighborhood in Federal Way.

Activity Progress Narrative:

The City of Federal Way has met their national objective and their project is ready to be monitored and closed.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	3/3

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/3	0/3	0
# Owner Households	0	0	0	0/0	0/3	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Local match	\$132,800.00
Subtotal Match Sources	\$132,800.00
Other Funding Sources	
No Other Funding Sources Found	
Total Other Funding Sources	\$132,800.00



Grantee Activity Number:	001-04 Federal Way
Activity Title:	LH25 - Acquisition & rehabilitation 5 units

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
11-67400-001

Project Title:
Federal Way - Westway Neighborhood Housing

Projected Start Date:
08/01/2011

Projected End Date:
03/08/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
City of Federal Way

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,064,702.12
Total Budget	\$0.00	\$1,064,702.12
Total Obligated	\$0.00	\$1,200,426.15
Total Funds Drawdown	\$0.00	\$1,064,702.12
Program Funds Drawdown	\$0.00	\$1,064,702.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,200,426.15
City of Federal Way	\$0.00	\$1,200,426.15
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquire and rehabilitate 7 foreclosed and vacant properties for the purpose of reselling them to very low-income households.

Location Description:

Westway neighborhood in Federal Way.

Activity Progress Narrative:

The City of Federal Way has met their national objective and their project is ready to be monitored and closed.

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	0/7



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/7	
# of Singlefamily Units	0		0/7	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/7	0/0	0/7	0
# Owner Households	0	0	0	0/7	0/0	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Local match	\$67,200.00
Subtotal Match Sources	\$67,200.00
Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	\$67,200.00

Project # / Title: 11-67400-002 / Lakewood - Tillicum Low-Income Housing

Grantee Activity Number: 002-07 Lakewood
Activity Title: LH25 - Acquisition & rehab/constr 11 units

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

11-67400-002

Projected Start Date:

06/21/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Lakewood - Tillicum Low-Income Housing

Projected End Date:

03/08/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Lakewood



Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$690,887.48
Total Budget	\$0.00	\$690,887.48
Total Obligated	\$0.00	\$690,887.48
Total Funds Drawdown	\$0.00	\$690,887.48
Program Funds Drawdown	\$0.00	\$690,887.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$690,887.48
City of Lakewood	\$0.00	\$690,887.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquire and rehabilitate or build 11 single-family housing units for purposes of reselling them to very low-income households.

Location Description:

Tillicum neighborhood in Lakewood.

Activity Progress Narrative:

Lakewood has met their national objective and their project is ready to be monitored and closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/11
# of Singlefamily Units	0	11/11

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/11	0/0	0/11	0
# Owner Households	0	0	0	0/11	0/0	0/11	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Local match	\$511,500.00
Subtotal Match Sources	\$511,500.00



Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

\$511,500.00

Project # / Title: 11-67400-003 / Snohomish County - Park Place Townhome**Grantee Activity Number: 003-04 Snohomish County****Activity Title: LH25 - Acquisition 14 new rental units****Activity Category:**

Acquisition - general

Activity Status:

Completed

Project Number:

11-67400-003

Project Title:

Snohomish County - Park Place Townhome Rentals

Projected Start Date:

08/01/2011

Projected End Date:

03/08/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:**National Objective:**

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Snohomish County

Overall**Apr 1 thru Jun 30, 2015****To Date****Total Projected Budget from All Sources**

N/A

\$1,050,000.00

Total Budget

\$0.00

\$1,050,000.00

Total Obligated

\$0.00

\$1,050,000.00

Total Funds Drawdown

\$0.00

\$1,050,000.00

Program Funds Drawdown

\$0.00

\$1,050,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,050,000.00

Snohomish County

\$0.00

\$1,050,000.00

Match Contributed

\$0.00

\$2,400,000.00

Activity Description:

Acquire 14 newly constructed housing units that are currently vacant, foreclosed, and bank-owned, for the purpose of renting them to very low-income households.

Location Description:

Park Place Townhomes in Snohomish County (South Marysville).

Activity Progress Narrative:

Snohomish County has met their national objective and their project is ready to be monitored and closed.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of buildings (non-residential)	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired voluntarily	0		1/1	
Total acquisition compensation to	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		14/14	
# of Multifamily Units	0		14/14	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/14	0/0	14/14	100.00
# Renter Households	0	0	0	14/14	0/0	14/14	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Local match	\$1,200,000.00
Subtotal Match Sources	\$1,200,000.00

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	\$1,200,000.00

Project # / Title: 11-67400-004 / Spokane - IERR East Sprague Rentals



Grantee Activity Number:	004-06 Spokane
Activity Title:	LMMI - Construction 3 rental units

Activity Category:
Construction of new housing

Activity Status:
Completed

Project Number:
11-67400-004

Project Title:
Spokane - IERR East Sprague Rentals

Projected Start Date:
07/19/2011

Projected End Date:
03/08/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Spokane

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$110,000.00
Total Budget	\$0.00	\$110,000.00
Total Obligated	\$0.00	\$110,000.00
Total Funds Drawdown	\$0.00	\$110,000.00
Program Funds Drawdown	\$0.00	\$110,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$110,000.00
City of Spokane	\$0.00	\$110,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct 3 new affordable rental housing units for the purpose of renting them to low/moderate-income households.

Location Description:

East Sprague Ave in Spokane.

Activity Progress Narrative:

The City of Spokane has met their national objective and their project is ready to be monitored and closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0



#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units \geq other green	0	0/0
Activity funds eligible for DREF	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/3	0/3	0
# Renter Households	0	0	0	0/0	0/3	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Local match	\$416,600.00
Subtotal Match Sources	\$416,600.00
Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	\$416,600.00

Grantee Activity Number:	004-07 Spokane
Activity Title:	LH25 - Construction 34 rental units

Activity Category:
Construction of new housing

Activity Status:
Completed

Project Number:
11-67400-004

Project Title:
Spokane - IERR East Sprague Rentals

Projected Start Date:
07/19/2011

Projected End Date:
03/08/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
City of Spokane

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,219,999.43
Total Budget	\$0.00	\$1,219,999.43
Total Obligated	\$0.00	\$1,219,999.43
Total Funds Drawdown	\$0.00	\$1,219,999.43
Program Funds Drawdown	\$0.00	\$1,219,999.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,219,999.43
City of Spokane	\$0.00	\$1,219,999.43
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct 34 new affordable rental housing units for the purpose of renting them to very low-income households.

Location Description:

East Sprague Ave in Spokane.

Activity Progress Narrative:

The City of Spokane has met their national objective and their project is ready to be monitored and closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0



#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units \geq other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/34
# of Singlefamily Units	0	0/34

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/34	0/0	0/34	0
# Renter Households	0	0	0	0/34	0/0	0/34	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Local match	\$4,670,000.00
Subtotal Match Sources	\$4,670,000.00
Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	\$4,670,000.00

